

Prepared by: Richard Drapeau
 Project: RW Creteau Technology Center
 General Contractor: Harvey Construction

Date: Tue 7/17/2018

Weather Conditions

AM Sun - PM Rain / 84-64

Onsite Construction Personnel

<i>Subcontractor</i>	<i>Approx. Number of Personnel</i>	<i>Comments</i>
Harvey Construction:	1-Superintendent 0-Labor	Supervising Phase-1 demolition and gas line extension. Conducted gas line extension shut down & tie-in on Monday. No issues with shut down
Carter Sprinkler	0-Labor	Not on site
Interstate Elec.	1-Foreman 4-Labor	Continuing Phase-1 classroom demo and electrical make safe. Installing rough-in boxes in new framed walls in 2 nd Fl. classrooms
Johnson & Jordon	2-Labor	Continued removing existing ductwork and cut and cap mech. piping
NH Demolition	1-Foreman 5-Labor	Continuing Phase-1 classroom demo
Red Star Building Systems	0-Labor	
SD Szetela Masonry	1-Forman 6-Labor	Began shear wall block at Rm.210. Extending existing block wall to underside of roof trusses.
SW Cole	1-Tech	Conducting survey of existing block walls, to determine locations of grouted block.
Unitil / NEUCO	1-Foreman 5-Labor	Completing gas line extension and tie-in Completed Monday shutdown and tie in to existing gas line

Photos:

Corridor 209 Floor Demo For New Flooring Samples 7-17-18



Corridor 209 Sample Flooring 7-17-18



Rear Completed Gas Line Tie-In 7-17-18



Rm. 200 Shear Wall Extension 7-17-18



Shear Wall Block & Lift 7-17-18 (1)



Rm. 228-232 New Wall Elec. Rough-In 7-17-18 (1)

