

Prepared by: Richard Drapeau
Project: R.W. Creteau Technology Center
General Contractor: Harvey Construction

Date: Wed 9/12/18

Weather Conditions

Cloudy / 68-60

On site Construction Personnel

| <i>Subcontractor</i> | <i>Approx. Number of Personnel</i> | <i>Comments</i> |
|------------------------|--|--|
| Harvey Construction: | 1-Superintendent 1-Labor | Supervising Phase-3 new addition construction and Phase-4 1 st Fl. Rm.143 Engineering renovation. |
| Interstate Electric | 1-Foreman 5-Labor | Prep for Phase-4 Eng. Rm. renovations. |
| John Carter Sprinkler | 0-Foreman 0-Labor | Not on site |
| Johnson & Jordon | 1-Foreman 2-Journeymen 1-Controls 1-Mech. Insulator | Prep for Phase-4 Eng. Rm. renovations. Insulating new Mech. Rm. ductwork |
| Mas-Con Concrete | 1-Foreman 5-Labor | Placed concrete for footings at Col. Line 20 |
| SD Szetela Masonry | 0-Forman 0-Labor | Not on site |
| SUR | 0-Foreman 0-Labor 0-Operators 0-Truckers | Not on site |
| SW Cole | 1-Tech | On site for concrete footing placement. |
| White Diamond Painting | 0-Labor | Not on site |

Photos:

Concrete For Footings @ CL-20 9-12-18 (1)



Concrete For Footings @ CL-20 9-12-18 (2)

