

Prepared By: Richard Drapeau  
 Project: R.W. Creteau Technology Center  
 Contractor: Harvey Construction

Report Number-06  
 Week of August 20, 2018

### Summary of Work Performed

- Harvey Construction coordinating contractor activities. Conducting final cleaning of Phase-2 areas. Scheduling above ceiling inspections for occupation approvals.
- Carter Sprinkler completing Phase-2 sprinkler piping. Tested new sprinkler system, no issues noted
- AP Dailey completed installation of IT cabinets and countertops
- Interstate Elec. completing Phase-2 data and electrical work.
- Johnson & Jordon, completing mech. Piping, duct and plumbing scope.
- John C Pratt completing installation of Phase-2 classroom ceiling grid and tile.
- NH Demolition has completing misc. demo items.
- Red Star Building Systems completing construction of demolition separation walls.
- SUR continuing replacement of underground water, sewer and storm systems.
- White Diamond completing painting of Phase-2 classroom and temp partition walls.

### Two Week Look Ahead

<i>Contractor</i>	<i>Comments</i>
Harvey Construction	Complete Phase-2 classroom rough-in and finishes. Coordinate final cleaning and classroom furniture placement. Begin renovation of 1 <sup>st</sup> floor Engineering Rm-143.
Carter Sprinkler	Complete Phase-2 sprinkler piping and heads
Interstate Elec.	Complete Phase-2 electrical, data rough-in and finishes and light fixture installation.
Johnson & Jordon	Complete Phase-2 MP rough-in and finishes
NH Demolition	Continue misc. demolition to prepare for new construction activities.
Red Star Building Systems	Complete Phase-2 classroom framing and drywall finishes
SD Szetela	
SUR	Complete replacement of underground water, sewer and storm systems. Back fill utility trenches and prepare for excavation of new building footings and foundations.
White Diamond Painting	Complete painting of Phase-2 classrooms and temp partitions.