

Prepared By: Richard Drapeau
Project: R.W. Creteau Technology Center
Contractor: Harvey Construction

Report Number-09
Week of September 10, 2018

Summary of Work Performed

- Harvey Construction coordinating work for new addition foundations and underslab utilities.
- Interstate Elec. Prep for underslab power distribution and Engineering Rm. renovations. Installed data cabling for future power pole hookup.
- Johnson & Jordon. Prep for underslab utilities and Engineering Rm. renovations. Conducted HVAC test and balance for new Phase-2 systems.
- SUR continuing excavation for underground utilities and trenching for addition footings and foundations.
- Mac-Con Concrete mobilized and began placement of new addition concrete footings.

Two Week Look Ahead

<i>Contractor</i>	<i>Comments</i>
Harvey Construction	Continue Phase-3 Addition and Phase-4 Engineering Rm-143 renovation
Carter Sprinkler	Begin rough-in of Phase-4 Rm.143 Engineering renovation.
Interstate Elec.	Coordinate installation of under slab electrical conduit for new addition electrical systems and begin Engineering Rm. electrical and data rough-in.
Johnson & Jordon Mech/Plumb	Coordinate installation of under slab plumbing and piping for new addition Begin Engineering Rm. mechanical and plumbing rough-in.
Mas-Con Concrete	Continue placement of footings and foundations for new addition
SUR Site Contractor	Continue excavation and backfill for new addition footings and foundations.
SW Cole Testing Agency	Conduct testing for soils compaction and concrete placement