

Prepared By: Richard Drapeau
Project: R.W. Creteau Technology Center
Contractor: Harvey Construction

Report Number-10
Week of September 17, 2018

Summary of Work Performed

- Harvey Construction coordinating work for new addition foundations and underslab utilities.
- Interstate Elec. Prep for underslab power distribution and Engineering Rm. renovations. Received and installed data power poles in Phase-2 rooms.
- Johnson & Jordon. Prep for underslab utilities and Engineering Rm. renovations.
- New Hampshire Demolition saw cutting interior concrete slabs for new Toilet Rm. plumbing.
- SD Szetela Masonry began Phase-3 concrete block placement.
- SUR continuing excavation for underground utilities and trenching for addition footings and foundations.
- Mac-Con Concrete continued placement of new addition concrete footings. Began foundation wall forms and concrete placement.

Two Week Look Ahead

<i>Contractor</i>	<i>Comments</i>
Harvey Construction	Continue Phase-3 Addition and Phase-4 Engineering Rm-143 renovation
Carter Sprinkler	Begin rough-in of Phase-4 Rm.143 Engineering renovation.
Interstate Elec.	Coordinate installation of under slab electrical conduit for new addition electrical systems and begin Engineering Rm. electrical and data rough-in.
Johnson & Jordon Mech/Plumb	Coordinate installation of under slab plumbing and piping for new addition Begin Engineering Rm. mechanical and plumbing rough-in.
Mas-Con Concrete	Continue placement of footings and foundations for new addition
New Hampshire Demolition	Continue misc. saw cutting demo for interior plumbing in existing building.
SD Szetela Masonry	Continue Phase-3 concrete block placement
SUR Site Contractor	Continue excavation and backfill for new addition footings and foundations.
SW Cole Testing Agency	Conduct testing for soils compaction and concrete placement