

Prepared by: Richard Drapeau  
Project: R.W. Creteau Technology Center  
General Contractor: Harvey Construction

Date: Tue 10/02/18

## Weather Conditions

Rain / 54-52

## On site Construction Personnel

<i>Subcontractor</i>	<i>Approx. Number of Personnel</i>	<i>Comments</i>
Harvey Construction:	1-Superintendent 1-Labor	Supervising Phase-3 new addition construction and Phase-4 1 <sup>st</sup> Fl. Rm.143 Engineering renovation.
Interstate Electric	1-Foreman 3-Labor	Phase-4 Eng. Rm. renovation rough-in. Wiring for 2 <sup>nd</sup> Fl. classroom Fire Alarm speaker system
John Carter Sprinkler	0-Foreman 0-Labor	Not on site
Johnson & Jordon	1-Foreman 2-Journeymen 1-Controls 0-Mech. Insulator	Phase-4 Eng. Rm. renovations. Activating new Stair-2&3 Cabinet Unit Heaters
Mas-Con Concrete	1-Foreman 4-Labor	Strip forms from Monday foundation wall concrete placement at CL-20 A to F
NH Demolition	0-Foreman 0-Labor	Not on site
Red Star Drywall	1-Foreman 3-Labor	Continuing drywall at Eng. Rm. side of Maker Space walls.
SD Szetela Masonry	0-Forman 0-Labor	Not on site due to rain
SUR	0-Foreman 0-Labor 0-Operators 0-Trucks	Not on site
SW Cole	0-Tech	Not on site

Photos:

CL-20 Concrete Foundation Wall Placed 10-01-18 (1)



CL-20 Concrete Foundation Wall Placed 10-01-18 (2)



Pier Footings Placed 9-27-18



CMU Protected From Rain 10-02-18

