

Prepared by: Richard Drapeau  
 Project: R.W. Creteau Technology Center  
 General Contractor: Harvey Construction

Date: Wed 10/03/18

## Weather Conditions

Cloudy / 69-53

## On site Construction Personnel

<i>Subcontractor</i>	<i>Approx. Number of Personnel</i>	<i>Comments</i>
Harvey Construction:	1-Superintendent 1-Labor	Supervising Phase-3 new addition construction and Phase-4 1 <sup>st</sup> Fl. Rm.143 Engineering renovation.
Associated Concrete Coatings	2-Labor	Applied waterproofing at CL 20 & A foundation walls. Insulation and backfill to follow.
Interstate Electric	1-Foreman 3-Labor	Phase-4 Eng. Rm. renovation rough-in.
John Carter Sprinkler	0-Foreman 0-Labor	Not on site
Johnson & Jordon	1-Foreman 0-Journeymen 1-Controls	Phase-4 Eng. Rm. renovations. Equipment control wiring
Mas-Con Concrete	1-Foreman 4-Labor	Forms & placement of concrete foundation wall at CL 22 & K
NH Demolition	0-Foreman 0-Labor	Not on site
Red Star Drywall	1-Foreman 3-Labor	Continuing drywall at Eng. Rm. side of Maker Space walls.
SD Szetela Masonry	1-Forman 4-Labor	Infill at Kitchen exterior wall. Grouting existing block walls.
SUR	1-Foreman 1-Labor 2-Operators 0-Trucks	Backfill at foundation walls.
SW Cole	1-Tech	Compaction & concrete testing

Photos:

Foundation Backfill 10-03-18 (1)



Foundation Backfill 10-03-18 (3)



Foundation Forms @ CL 22 & K.1 10-03-18



Foundation Concrete Placement @ CL 22 & K.1 10-03-18





**Foundation Waterproofing @ CL 20 10-03-18 (1)**



**Masonry Infill @ New Kitchen Area 10-03-18**

