

Prepared by: Richard Drapeau
Project: RW Creteau Technology Center
General Contractor: Harvey Construction

Date: Tue 7/10/2018

Weather Conditions

Sunny / 91-63Degrees

Onsite Construction Personnel

<i>Subcontractor</i>	<i>Approx. Number of Personnel</i>	<i>Comments</i>
Harvey Construction:	1-Superintendent 1-Labor	Supervising Phase-1 demolition and gas line extension. Reviewed shoring plan with Associated Scaffolding. AS will submit plan for FBA review and approval. RFD to be on site Thursday to review plan.
Interstate Elec.	1-Foreman 4-Labor	Phase-1 classroom demo and electrical make safe.
NH Demolition	1-Foreman 7-Labor	Phase-1 classroom demo
Unitil / NEUCO	1-Foreman 4-Labor	Continuing gas line extension at north parking area.

Photos:

**Phase-1 Concrete Block Demo Rm's 210-220
7-10-18 (1)**



**Phase-1 Concrete Block Demo Rm's 210-220
7-10-18 (2)**



Unitil Gas Line Expansion @ Student Parking Area 7-10-18 (1)



Unitil Gas Line Expansion @ Student Parking Area 7-10-18 (2)

