

Prepared by: Richard Drapeau
Project: RW Creteau Technology Center
General Contractor: Harvey Construction

Date: Thu 7/12/2018

Weather Conditions

Sunny / 80-57

Onsite Construction Personnel

<i>Subcontractor</i>	<i>Approx. Number of Personnel</i>	<i>Comments</i>
Harvey Construction:	1-Superintendent 1-Labor	Supervising Phase-1 demolition and gas line extension.
Carter Sprinkler	2-Labor	Cut & cap existing sprinkler lines
Interstate Elec.	1-Foreman 4-Labor	Continuing Phase-1 classroom demo and electrical make safe.
Johnson & Jordon	2-Labor	Removing existing ductwork and cut and cap mech. piping
NH Demolition	1-Foreman 3-Labor	Continuing Phase-1 classroom demo
Red Star Building Systems	2-Labor	Installed 2 nd floor metal stud framing yesterday.
Unitil / NEUCO	1-Foreman 7-Labor	Continuing gas line extension in front of main entrance. Installing bypass lines, to conduct Monday shutdown and tie in to existing gas line

Photos:



2nd Fl. Classroom Metal Stud Framing 7-11-18 (1)



2nd Fl. Classroom Metal Stud Framing 7-11-18 (2)



2nd Fl. Operating Negative Air Exhaust Unit 7-11-18



Unitil Gas Line Expansion Bypass Pipe & Valves @ Student Parking Area 7-12-18



Unitil Gas Line Expansion Bypass Pipe & Valves @ South Side Parking Area 7-12-18 (2)



Unitil Gas Line Expansion Bypass Pipe & Valves @ South Side Parking Area 7-12-18 (1)

