

Prepared by: Richard Drapeau
 Project: RW Creteau Technology Center
 General Contractor: Harvey Construction

Date: Mon 7/23/18

Weather Conditions

Rain / 78-68

Onsite Construction Personnel

<i>Subcontractor</i>	<i>Approx. Number of Personnel</i>	<i>Comments</i>
Harvey Construction:	1-Superintendent 1-Labor	Supervising Phase-1 demolition and renovation
Carter Sprinkler	0-Labor	Not on site
Interstate Elec.	1-Foreman 2-Labor	Continuing Phase-1 classroom demo and electrical make safe. Rough-in new classroom wiring
Johnson & Jordon	1-Foreman 5-Journeymen 6-Duct Clean	Continued demo of existing mechanical piping & ductwork.
NH Demolition	1-Foreman 5-Labor	Continuing Phase-1 classroom demo
Red Star Building Systems	2-Labor	Drywall delivery and 1 st & 2 nd Fl. classroom framing.
SD Szetela Masonry	1-Forman 5-Labor	Setting up for shear wall grouting.
SW Cole	0-Tech	Not on site

Photos:



Rm.220 Metal Stud Framing 7-11-18 (2)



Rm.220 Drywall Delivery 7-11-18



Rm.210 Concrete Demo 7-11-18 (1)



Rm.210 Concrete Demo 7-11-18 (2)



**Rm.220 Floor Below Removed Built-In Table
7-11-18 (1)**



Rm.200 Grout Pump Line 7-11-18

