

Prepared by: Richard Drapeau  
 Project: R.W. Creteau Technology Center  
 General Contractor: Harvey Construction

Date: Thu 8/16/18

## Weather Conditions

Sunny / 84-65

## Onsite Construction Personnel

<i>Subcontractor</i>	<i>Approx. Number of Personnel</i>	<i>Comments</i>
Harvey Construction:	1-Superintendent 1-Labor	Supervising Phase-1 demolition and renovation RH probe testing at approx. 77%. No issues with flooring installation.
Academy Roofing	0-Foreman 0-Labor	Not on site
John Carter Sprinkler	1-Foreman 2-Labor	Continuing Phase-2 sprinkler piping. Installing heads in new ceiling tile
AP Dailey	2-Labor	Delivered and installed IT cabinets
Interstate Elec.	1-Foreman 12-Labor	Continuing Phase-2 wall & ceiling electrical / data rough-in. Installing new 2x2 light fixtures in ceiling grid
Johnson & Jordon	1-Foreman 12-Journeymen	Continuing Phase-2 MP rough-in and controls. Installing wall & ceiling diffusers.
NH Demolition	1-Foreman 4-Labor	Continued main entrance demolition. Demo of existing CMU block to allow for new addition construction.
John C Pratt	0-Foreman 1-Labor	Installing Phase-2 perimeter and fixture tiles
DS Specialties	2-Labor	Installed classroom window track yesterday
Red Star Building Systems	2-Labor	Finish taping misc. drywall areas.
SD Szetela Masonry	0-Forman 0-Labor	Washing down Infill brick at removed building monument
SUR	1-Foreman 2-Operators 1-Labor	Continuing backfill of utility excavation. Installed new catch basin CB-21
SW Cole	0-Tech	Not on site
Universal Decor	0-Labor	Not on site
White Diamond Painting	1-Labor	Painting small rooms in classroom areas.

Photos:

Rm-224 Painting 8-16-18



Rm-226 New Counter 8-16-18



Storm Drain Pipe From Existing CB To New Drain Manhole DM-20 8-16-18 (1)



Storm Drain Pipe From Existing CB To New Drain Manhole DM-20 8-16-18 (2)



**Rm-226 Window Frames 8-16-18**



**Main Entrance Demolition 8-16-18**

