

Prepared by: Richard Drapeau  
 Project: R.W. Creteau Technology Center  
 General Contractor: Harvey Construction

Date: Thu 8/23/18

## Weather Conditions

Sunny / 76-53

## Onsite Construction Personnel

<i>Subcontractor</i>	<i>Approx. Number of Personnel</i>	<i>Comments</i>
Harvey Construction:	1-Superintendent 2-Labor 4-Cleaning Crew	Supervising Phase-1 demolition and renovation Continuing final clean of Phase-2 areas Janitech
Academy Roofing	0-Foreman 0-Labor	Not on site
Associated Scaffold	1-Foreman 2-Labor	Continuing shoring scaffold at main entrance
John Carter Sprinkler	0-Foreman 0-Labor	Not on site
AP Dailey	0-Labor	Not on site
Johnson & Jordon	1-Foreman 7-Journeyman	Completing remaining above ceiling systems
NH Demolition	1-Foreman 2-Labor	Continuing misc. demo
John C Pratt	1-Foreman 2-Labor	Installed remaining Phase-2 ceiling tile
DS Specialties	0-Labor	Not on site
Red Star Building Systems	1-Foreman 2-Labor	Completing finishes for demolition separation walls
SD Szetela Masonry	0-Forman 1-Labor	Masonry touch-up
SUR	1-Foreman 2-Operators 1-Labor	Continuing backfill of utility excavations Grading new building area, prep for new footings and foundations
SW Cole	1-Tech	Soils compaction at roof drain trench and building pad
White Diamond Painting	1-Labor	Completing room trim paint
CTC	Staff	Moving existing furniture into renovated classrooms. Will have areas prepared for next week's school occupation.

**Photos:**

**Backfill & Compaction Over New Roof Drain Piping 8-23-18 (1)**



**Building Pad Grading 8-23-18**



**Main Entrance 8-23-18 (3)**



**Classroom Door & Trim Painting 8-23-18**



**Classroom Furniture Set Up 8-23-18 (2)**



**Classroom Furniture Set Up 8-23-18 (4)**

