

Prepared by: Richard Drapeau
 Project: R.W. Creteau Technology Center
 General Contractor: Harvey Construction

Date: Mon 8/27/18

Weather Conditions

Sunny / 88-68

Onsite Construction Personnel

<i>Subcontractor</i>	<i>Approx. Number of Personnel</i>	<i>Comments</i>
Harvey Construction:	1-Superintendent 2-Labor	Supervising Phase-3 new construction and Phase-4 1 st Fl. Rm.143 Engineering renovation. Completing misc. cleanup and room fixture items
Academy Roofing	0-Foreman 0-Labor	Not on site
Associated Scaffold	0-Foreman 0-Labor	Not on site
Interstate Electric	1-Foreman 3-Labor	Completing misc. electrical, data, security and life safety items
John Carter Sprinkler	0-Foreman 0-Labor	Not on site
AP Dailey	0-Labor	Not on site
Johnson & Jordon	1-Foreman 2-Journeymen 2-Controls 1-Mech. Insulator	Completing and monitoring misc. mechanical systems items. Installed existing chimney extension to allow for proper operation of new Energy Recovery Unit.
NH Demolition	0-Foreman 2-Labor	Continuing misc. demo
John C Pratt	0-Foreman 0-Labor	Not on site
DS Specialties	0-Labor	Not on site
Red Star Building Systems	0-Foreman 0-Labor	Not on site
SD Szetela Masonry	0-Forman 0-Labor	Not on site
SUR	1-Foreman 2-Operators 1-Labor	Not on site. Will return on Wed to resume excavation for footings and foundations.
SW Cole	0-Tech	Not on site
White Diamond Painting	2-Labor	Completing room trim paint and misc. touch up.
CTC	Staff	Teachers returning for the new school year

Photos:

Chimney Extension To Allow Proper Function Of New Energy Recovery Unit 8-27-18



Footing Excavation 8-27-18



Removed Gym Entrance Concrete Pad 8-27-18



Removed Shrubbery & Added Stone Adjacent To Harvey Trailer For Emergency Egress 8-27-18 (1)



Shoring Scaffold Supporting S Elev. Of Existing Building 8-27-18 (2)



Shoring Scaffold Supporting S Elev. Of Existing Building 8-27-18 (3)

