

Prepared by: Richard Drapeau
 Project: R.W. Creteau Technology Center
 General Contractor: Harvey Construction

Date: Tue 8/28/18

Weather Conditions

Sunny / 95-73

Onsite Construction Personnel

<i>Subcontractor</i>	<i>Approx. Number of Personnel</i>	<i>Comments</i>
Harvey Construction:	1-Superintendent 2-Labor	Supervising Phase-3 new construction and Phase-4 1 st Fl. Rm.143 Engineering renovation. Completing misc. cleanup and room fixture items
Academy Roofing	0-Foreman 0-Labor	Not on site
Associated Scaffold	0-Foreman 2-Labor	Adjusting shoring scaffold to avoid footing excavation.
Interstate Electric	1-Foreman 3-Labor	Completing misc. electrical, data, security and life safety items
John Carter Sprinkler	0-Foreman 0-Labor	Not on site
AP Dailey	0-Labor	Not on site
Johnson & Jordon	1-Foreman 3-Journeymen 1-Controls 1-Mech. Insulator	Completing and monitoring misc. mechanical systems items. Installed existing chimney extension to allow for proper operation of new Energy Recovery Unit.
NH Demolition	0-Foreman 1-Labor	Continuing misc. demo
John C Pratt	0-Foreman 0-Labor	Not on site
DS Specialties	0-Labor	Not on site
Red Star Building Systems	0-Foreman 0-Labor	Not on site
SD Szetela Masonry	0-Forman 0-Labor	Not on site
SUR	0-Foreman 0-Operators 0-Labor	Not on site. Will return on Wed to resume excavation for footings and foundations.
SW Cole	0-Tech	Not on site
White Diamond Painting	1-Labor	Completing room trim paint and misc. touch up.
CTC	Staff	Freshmen on site for school orientation.
Clerk Note:		No photos today. Only minor interior mechanical, electrical, demo and painting today.