

Prepared by: Richard Drapeau
 Project: R.W. Creteau Technology Center
 General Contractor: Harvey Construction

Date: Thu 9/20/18

Weather Conditions

Cloudy / 63-51

On site Construction Personnel

<i>Subcontractor</i>	<i>Approx. Number of Personnel</i>	<i>Comments</i>
Harvey Construction:	1-Superintendent 1-Labor	Supervising Phase-3 new addition construction and Phase-4 1 st Fl. Rm.143 Engineering renovation.
Interstate Electric	1-Foreman 5-Labor	Prep for Phase-4 Eng. Rm. renovations. Control connection points for ERU-5 smoke dampers.
John Carter Sprinkler	0-Foreman 0-Labor	Not on site
Johnson & Jordon	1-Foreman 2-Journeymen 1-Controls 0-Mech. Insulator	Prep for Phase-4 Eng. Rm. renovations. Installed new Cabinet Unit Heater in Stair-3.
Mas-Con Concrete	1-Foreman 4-Labor	Installing foundation wall forms. Placed concrete for foundation walls @ CL 22
NH Demolition	0-Foreman 0-Labor	Not on site
SD Szetela Masonry	1-Forman 4-Labor	Installing concrete block @ CL16.5
SUR	0-Foreman 1-Labor 1-Operators 0-Trucks	Excavation for column pier footings
SW Cole	1-Tech	Inspection and testing for concrete foundation walls @ CL 22

Photos:

CL 22 Foundation Concrete Placement 9-20-18 (1)



CL 22 Foundation Concrete Placement 9-20-18 (2)



CMU Placement @ CL 16.5 9-20-18 (2)



Excavation & Stone For Pier Footings 9-20-18 (1)



New Cabinet Unit Heater @ Stair-3 9-20-18 (1)



New Cabinet Unit Heater @ Stair-3 9-20-18 (2)

