

Prepared by: Richard Drapeau
 Project: R.W. Creteau Technology Center
 General Contractor: Harvey Construction

Date: Wed 9/26/18

Weather Conditions

Cloudy-Showers / 80-59

On site Construction Personnel

<i>Subcontractor</i>	<i>Approx. Number of Personnel</i>	<i>Comments</i>
Harvey Construction:	1-Superintendent 1-Labor	Supervising Phase-3 new addition construction and Phase-4 1 st Fl. Rm.143 Engineering renovation.
Interstate Electric	1-Foreman 3-Labor	Prep for Phase-4 Eng. Rm. renovations. Installing temp lighting in attic, to accommodate sprinkler pipe installation.
John Carter Sprinkler	0-Foreman 0-Labor	Not on site
Johnson & Jordon	1-Foreman 2-Journeymen 1-Controls 0-Mech. Insulator	Prep for Phase-4 Eng. Rm. renovations. Installed Stair-2 Unit Heaters
Mas-Con Concrete	1-Foreman 4-Labor	Installing foundation wall & pier forms. Placed concrete at CL-A foundation wall.
NH Demolition	1-Foreman 3-Labor	Hand backfill and compaction of gravel at Rm. 127 plumbing. Duct demo and Engineering Rm. floor grinding to remove old adhesive.
Red Star Drywall	0-Foreman 2-Labor	Installing drywall at Eng. Rm. side of Maker Space walls.
SD Szetela Masonry	1-Forman 4-Labor	Continued new addition concrete block @ CL16.5 & 17
SUR	0-Foreman 0-Labor 0-Operators 0-Trucks	Not on site
SW Cole	0-Tech	Not on site for today's 12 yd. concrete foundation placement. Had prior notification of placement but not able to have Tech on site due to delay issues of other major concrete placement. Clerk contacted Scott Harmon of SW Cole, to discuss post placement testing. Scott will conduct a Swiss Hammer Test as an alternate.

Photos:

CL-A Foundation Wall Concrete Placement 9-26-18



CMU Placement @ CL 17 9-26-18 (2)



Compacted Backfill @ Rm's. 127 E-F 9-26-18 (1)



Drywall @ Eng. Rm-143 9-26-18 (2)



New Cabinet Unit Heater @ Stair-2 9-26-18 (1)



New Cabinet Unit Heater @ Stair-2 Entrance 9-26-18 (3)

