

Prepared by: Richard Drapeau
 Project: R.W. Creteau Technology Center
 General Contractor: Harvey Construction

Date: Thu 9/27/18

Weather Conditions

Cloudy / 69-55

On site Construction Personnel

<i>Subcontractor</i>	<i>Approx. Number of Personnel</i>	<i>Comments</i>
Harvey Construction:	1-Superintendent 1-Labor	Supervising Phase-3 new addition construction and Phase-4 1 st Fl. Rm.143 Engineering renovation.
Interstate Electric	1-Foreman 3-Labor	Prep for Phase-4 Eng. Rm. renovations. Installing temp lighting in attic and conducting 3D mapping of 1 st Fl. above ceiling conditions.
John Carter Sprinkler	0-Foreman 0-Labor	Not on site
Johnson & Jordon	1-Foreman 2-Journeymen 1-Controls 0-Mech. Insulator	Prep for Phase-4 Eng. Rm. renovations. Installing control wiring to Unit Heaters
Mas-Con Concrete	1-Foreman 4-Labor	Installing foundation wall & pier forms. Placed concrete at CL-A foundation wall.
NH Demolition	0-Foreman 0-Labor	Not on site
Red Star Drywall	1-Foreman 3-Labor	Installing drywall at Eng. Rm. side of Maker Space walls. Installing wood blocking in Maker Space walls.
SD Szetela Masonry	1-Forman 4-Labor	Continued new addition concrete block @ CL16.5 & 17
SUR	0-Foreman 0-Labor 0-Operators 0-Trucks	Not on site
SW Cole	1-Tech	Inspection and testing for concrete piers

Photos:
