

Prepared By: Richard Drapeau
 Project: R.W. Creteau Technology Center
 Contractor: Harvey Construction

Report Number-11
 Week of September 24, 2018

Summary of Work Performed

- Harvey Construction coordinating work for new addition foundations and underslab utilities and Phase-4 Engineering Rm. renovation.
- Interstate Elec. Prep for underslab power distribution and Engineering Rm. renovations. Installed temporary lighting in attic space to allow for installation of new sprinkler system piping.
- Johnson & Jordon. Prep for underslab utilities and Engineering Rm. renovations. Installed cabinet unit heaters in Stairs 2-3.
- New Hampshire Demolition grinding Engineering Rm. floors to remove existing flooring adhesive
- Red Star Drywall installed drywall on Engineering Rm. side of Maker Space walls.
- SD Szetela Masonry continued Phase-3 concrete block placement.
- SUR continuing excavation for underground utilities and trenching for addition footings and foundations.
- Mas-Con Concrete continued placement of new addition concrete footings and foundations.

Two Week Look Ahead

<i>Contractor</i>	<i>Comments</i>
Harvey Construction	Continue Phase-3 Addition and Phase-4 Engineering Rm-143 renovation
Associated Concrete Coatings	Apply concrete foundation waterproofing to allow backfill of foundation walls.
Carter Sprinkler	Begin rough-in of Phase-4 Rm.143 Engineering renovation.
Interstate Elec.	Coordinate installation of under slab electrical conduit for new addition electrical systems and begin Engineering Rm. electrical and data rough-in.
Johnson & Jordon Mech/Plumb	Coordinate installation of under slab plumbing and piping for new addition Begin Engineering Rm. mechanical and plumbing rough-in.
Mas-Con Concrete	Continue placement of footings and foundations for new addition
New Hampshire Demolition	Continue Engineering Rm. floor grinding to remove old flooring adhesive.
Red Star Drywall	Continue Engineering Rm drywall finishing and wood blocking.
SD Szetela Masonry	Continue Phase-3 concrete block placement. Install interior block to 8' height in Engineering Rm.
SUR Site Contractor	Continue excavation and backfill for new addition footings and foundations.
SW Cole Testing Agency	Conduct testing for soils compaction and concrete placement
White Diamond	Engineering Rm. drywall and concrete block painting.