

Prepared By: Richard Drapeau
 Project: R.W. Creteau Technology Center
 Contractor: Harvey Construction

Report Number-12
 Week of October 1, 2018

Summary of Work Performed

- Associated Concrete Coatings applied waterproofing and installed rigid insulation to foundation walls.
- Harvey Construction coordinating work for new addition foundations and underslab utilities and Phase-4 Engineering Rm. renovation. Installed privacy curtains in Health Science Lab.
- Interstate Elec. Prep for underslab power distribution and Engineering Rm. renovations.
- Johnson & Jordon. Prep for underslab utilities and Engineering Rm. renovations. Activated cabinet unit heaters in Stairs 2-3. Installing control wiring to new HVAC equipment.
- Red Star Drywall installed drywall on Maker Space walls.
- SW Cole conducting backfill compaction and concrete & masonry inspection and testing.
- SD Szetela Masonry continued Phase-3 concrete block placement. Installing infill block at various openings.
- SUR continuing excavation for underground utilities and trenching and backfill for addition footings and foundations.
- Mas-Con Concrete continued placement of new addition concrete footings and foundations.

Two Week Look Ahead

<i>Contractor</i>	<i>Comments</i>
Associated Concrete Coatings	Continue waterproofing and rigid insulation for foundation walls
Harvey Construction	Continue Phase-3 Addition and Phase-4 Engineering Rm-143 renovation
Associated Concrete Coatings	Apply concrete foundation waterproofing to allow backfill of foundation walls.
Carter Sprinkler	Begin rough-in of Phase-4 Rm.143 Engineering renovation.
Interstate Elec.	Coordinate installation of under slab electrical conduit for new addition electrical systems and begin Engineering Rm. electrical and data rough-in.
Johnson & Jordon Mech/Plumb	Coordinate installation of under slab plumbing and piping for new addition Begin Engineering Rm. mechanical and plumbing rough-in.
Mas-Con Concrete	Continue placement of footings and foundations for new addition
New Hampshire Demolition	Continue Engineering Rm. floor grinding to remove old flooring adhesive.
Red Star Drywall	Continue Engineering and Maker Space drywall finishing
SW Cole	Continue backfill compaction and concrete & masonry inspection and testing.
SD Szetela Masonry	Continue Phase-3 concrete block placement. Install interior block to 8' height in Engineering Rm.
SUR Site Contractor	Continue excavation and backfill for new addition footings and foundations.
SW Cole Testing Agency	Conduct testing for soils compaction and concrete placement
White Diamond	Engineering Rm. drywall and concrete block painting.