

Prepared By: Richard Drapeau  
Project: R.W. Creteau Technology Center  
Contractor: Harvey Construction

Report Number-03  
Week of July 23, 2018

**Summary of Work Performed**

- Harvey Construction coordinating contractor activities. Received new wall framing and electrical inspections
- Carter Sprinkler began Phase-2 sprinkler piping
- Interstate Elec. is continuing Phase-1 demolition and began rough-in of new wiring and devices
- Johnson & Jordon, continued mech. Piping and duct demo and completed duct cleaning
- NH Demolition continued Phase-1 demolition
- Red Star Building Systems began classroom framing
- Szetela Masonry continued installation and grouting of block for masonry shear walls.

**Two Week Look Ahead**

<i>Contractor</i>	<i>Comments</i>
Harvey Construction	Continue Phase-1 demolition, remove existing solar panels
Associated Scaffold	Install temporary shoring, to allow for load bearing concrete block demolition
Carter Sprinkler	Continue Phase-2 sprinkler piping
Interstate Elec.	Continue removal of light fixtures, wiring and floor boxes. Continue new electrical rough-in.
Johnson & Jordon	Continue mechanical piping, duct demo and duct cleaning
NH Demolition	Continue Phase-1 demolition of ceilings, walls and sprinkler piping Begin demo of existing main entrance
Red Star Building Systems	Continue classroom framing and drywall
SD Szetela	Continue interior shear wall concrete block

**Project Photos:**

**Rm.120 Metal Stud Framing 7-11-18**



**Rm.203 Floor Below Removed Built-In Table 7-23-18 (1)**



Rm.232 Drywall Delivery 7-23-18



2nd Fl. Mech. Rm. Duct Demo 7-24-18 (1)



Rm.228CMU Grout Placement 7-24-18 (1)



Corridor 209 Coring For Block Grout 7-25-18



Corridor 209 Grout Inspection Ports 7-25-18



Main Lobby Temp Construction Wall 7-25-18



Rm.228 Shear Wall Block 7-24-18



Rm.230 Block Demo For New Door 7-24-18

